

Grantee: State of Wisconsin

Grant: B-08-DF-55-0001

July 1, 2012 thru September 30, 2012 Performance Report



Grant Number:

B-08-DF-55-0001

Obligation Date:

09/11/2008

Award Date:

07/22/2009

Grantee Name:

State of Wisconsin

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Amount:

\$24,057,378.00

Grant Status:

Active

QPR Contact:

Jeanne Storm

Estimated P/RL Funds:

\$0.00

Total Budget:

\$24,057,378.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

In June and July of 2008, numerous counties in Southern Wisconsin experienced heavy rain, hail, and damaging winds that resulted in record flooding. Supercell thunderstorms and sustained rainfall of two inches per hour in some areas caused flash flooding. Recurring rains over an extended period added more water to already flooded areas causing road closures, mudslides, and washouts. High winds, rotating wall clouds, and tornadoes added to the destruction and damage. Sandbagging held back the water in some areas, but was not enough in others. Evacuations were implemented. When the rains and severe weather finally subsided, five all time river cresting records were set and many others were at or near record levels. Thirty one of Wisconsin's 72 counties were declared as Presidential disaster areas. Residents of all but one (Lafayette) of the declared counties are eligible for FEMA Individual Assistance to help with housing repair costs. Almost 41,000 households registered with FEMA. FEMA estimates indicate that the IA unmet need exceeds \$92 million. There is a significant gap between flood repair costs and the assistance that could be provided through FEMA, insurance and alternative sources. Communities in all but one (Manitowoc) of the declared counties are eligible for FEMA's Public Assistance Program. FEMA assistance can provide up to 75% of the cost of the repair of public infrastructure. The State has estimated that there is \$40 million in total unmet infrastructure needs to provide the required match for FEMA's Public Assistance Program.

Recovery Needs:

The following are some of the estimated impacts and recovery needs compiled by the Wisconsin Recovery Task Force in just the business, housing, and infrastructure categories. (The full Wisconsin Recovery Task Force Report to the Governor (Nov. 2008) is available at: <http://rtf.wi.gov/LinkClick.aspx?fileticket=Bix1qkAtVg%3d&tabid=36&mid=481>.) Economic and Business • \$400 million of crop losses with low-lying farm field hardest hit. • Significant percentage of fresh vegetable and organic farms impacted. • 38 counties designated eligible for USDA assistance by the Secretary of Agriculture in October 2008. • \$260 million in unmet business needs estimated for more than 5,200 businesses • that applied to SBA for loans. • \$7.0 million in damages to Tyson Foods in Jefferson. Forced to cut production • resulting in the loss of 200 permanent positions. • \$1.5 million in damages to Evonik Goldschmidt Corporation. Forced to cease • production for nearly a month. • 1,777 workers laid off in July due to plant closures. • 71% increase in initial claims for unemployment insurance; initial claims increased by over 31,500 from May through July 2008. • 75% decline in tourism revenues in certain disaster areas. • \$20 million lost business in Lake Delton, a popular tourist destination, after a breached embankment drained the lake (and washed away several houses). Housing • Over \$92 million unmet housing needs for the almost 41,000 households registered with FEMA. • \$12,189,774 in 1,364 claims filed with the National Flood Insurance Program. • \$36.5 million in SBA loans approved for 1,733 individuals. • Publicly financed multifamily and elderly affordable housing stock received limited flood damages. • \$46.7 million in housing assistance provided by FEMA (includes rental assistance, minimal repair grants, and replacement). • \$51 million needed to acquire 345 substantially damaged properties in 24 targeted communities. Infrastructure • \$40.0 million in total unmet infrastructure needs to provide the required state and local match for FEMA's Public Assistance Program. • 844 local, county, state and private non-profit organizations have applied for the Public Assistance Program. • WisDOT estimates \$30 million in damages to On-System Roads and Bridges. • \$20.5 million in County/Local Routes (non-federal aid roads). • \$5.6 million in claims for municipal buildings have been submitted to the Office of the Insurance Commissioner. • \$17.5 million in damages to publicly owned dams. • \$2.5 million of damages to privately owned dam structures. • \$25.0 million for municipally owned Water Supply Systems and Wastewater Treatment Plants. • \$3.3 million for DNR owned Natural Resource Facilities (State Parks, trails, and forests, wildlife management areas, marshes, boat access facilities, endangered resource areas, fishery facilities, and restoration projects)



Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$23,926,614.00
Total Budget	\$0.00	\$23,926,614.00
Total Obligated	\$205,583.00	\$19,589,314.43
Total Funds Drawdown	\$177,768.22	\$18,870,018.76
Program Funds Drawdown	\$177,768.22	\$18,870,018.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$754,991.38	\$16,538,743.10
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		57.82%
Overall Benefit Percentage (Actual)		59.88%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$3,608,606.70	\$0.00
Limit on Admin/Planning	\$1,202,868.90	\$488,945.78
Limit on State Admin	\$0.00	\$488,945.78

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

CDBG-Disaster Recovery-Midwest 2008 Supplemental Funding
To date, the Department has awarded \$23,618,297.91 (98%) and expended \$18,870,915.66 (79%) of the \$24,057,378 allocation from HUD. OVER 54% OF THE CDBG-MW funded activities qualify for LMI Benefit.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, bucket hsg rehab ind prop	\$12,340.00	\$875,236.00	\$759,272.49
2, bucket FEMA HMGP	\$15,200.00	\$4,441,292.00	\$3,951,449.18



3, bucket Pub Fac Low/Mod	\$29,845.00	\$6,479,773.00	\$5,844,126.94
4, bucket PF ULN	\$32,746.00	\$7,578,771.00	\$5,736,952.37
5, Bucket PF Mitigation L/M	\$49,616.00	\$1,605,727.00	\$410,148.00
6, bucket PF Mitigation ULN	\$2,643.00	\$2,365,928.00	\$1,679,124.00
7, State Administration	\$35,378.22	\$708,075.00	\$488,945.78



Activities

Grantee Activity Number: MDGA8141 JEFFERSON CO ADMIN

Activity Title: JEFFERSON CO ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON CO

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2012

N/A

To Date

\$10,500.00

Total Budget

\$0.00

\$10,500.00

Total Obligated

\$853.00

\$1,788.00

Total Funds Drawdown

\$0.00

\$935.00

Program Funds Drawdown

\$0.00

\$935.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$628.00

Match Contributed

\$0.00

\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

JEFFERSON CO

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8221 ROCK SPRINGS ADMIN

Activity Title: ROCK SPRINGS ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Rock Springs, Village of

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Jul 1 thru Sep 30, 2012

N/A

\$17,040.00

\$3,531.00

\$360.00

\$360.00

\$0.00

\$0.00

\$0.00

To Date

\$29,040.00

\$29,040.00

\$13,215.00

\$10,044.00

\$10,044.00

\$0.00

\$0.00

\$3,717.00

Match Contributed

\$0.00

\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

ROCK SPRINGS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8301 FOND DU LAC, CITY ADMIN

Activity Title: FOND DU LAC, CITY ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Fond du Lac, City of

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000.00
Total Budget	\$0.00	\$3,000.00
Total Obligated	\$1,219.00	\$2,228.00
Total Funds Drawdown	\$459.00	\$1,468.00
Program Funds Drawdown	\$459.00	\$1,468.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

FOND DU LAC

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8351 DANE CO ADMIN

Activity Title: DANE CO ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Dane County

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$566.00	\$4,317.00
Total Funds Drawdown	\$566.00	\$4,317.00
Program Funds Drawdown	\$566.00	\$4,317.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,546.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

DANE CO

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8421 ELROY ADMIN

Activity Title: ELROY ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Elroy, City of

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$0.00	\$6,000.00
Total Obligated	\$1,900.00	\$1,900.00
Total Funds Drawdown	\$1,900.00	\$1,900.00
Program Funds Drawdown	\$1,900.00	\$1,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

ELROY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDHMG7071 GAYS MILLS HMGP

Activity Title: GAYS MILLS HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Gays Mills

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$70,000.00
Total Budget	\$0.00	\$70,000.00
Total Obligated	\$15,200.00	\$70,000.00
Total Funds Drawdown	\$15,200.00	\$70,000.00
Program Funds Drawdown	\$15,200.00	\$70,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,200.00	\$70,000.00
Gays Mills	\$15,200.00	\$70,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% of the local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Gays Mills, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	3/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/3
# of Singlefamily Units	0	13/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	8/3	5/0	13/3	100.00
# Owner Households	0	0	0	8/3	5/0	13/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDHMG8061 SAUK CO. HMGP
Activity Title:	SAUK CO. HMGP

Activity Category:
Acquisition - buyout of residential properties

Activity Status:
Under Way

Project Number:
2

Project Title:
bucket FEMA HMGP

Projected Start Date:
06/05/2008

Projected End Date:
12/31/2010

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
SAUK COUNTY

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,700.00
Total Budget	\$0.00	\$13,700.00
Total Obligated	\$0.00	\$13,700.00
Total Funds Drawdown	\$0.00	\$13,700.00
Program Funds Drawdown	\$0.00	\$13,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,700.00
SAUK COUNTY	\$0.00	\$13,700.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% of the local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Sauk County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/2
# of Singlefamily Units	1	1/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	1/0	1/2	100.00
# Owner Households	0	0	0	0/2	1/0	1/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDHMG810 1 ROCK CO HMGP

Activity Title: ROCK CO HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

ROCK COUNTY

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$146,589.00
Total Budget	\$0.00	\$146,589.00
Total Obligated	\$0.00	\$138,638.00
Total Funds Drawdown	\$0.00	\$138,638.00
Program Funds Drawdown	\$0.00	\$138,638.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,070.69	\$138,638.00
ROCK COUNTY	\$1,070.69	\$138,638.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% local match required for the fema home buyouts in flood-prone areas.

Location Description:

ROCK COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	6	6/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/4
# of Singlefamily Units	0	6/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/2	1/2	6/4	100.00
# Owner Households	0	0	0	5/2	1/2	6/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	MDHMG8131 WALWORTH CO. HMGP
Activity Title:	WALWORTH CO. HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Walworth County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$128,158.00
Total Budget	\$0.00	\$128,158.00
Total Obligated	\$0.00	\$121,639.00
Total Funds Drawdown	\$0.00	\$111,948.26
Program Funds Drawdown	\$0.00	\$111,948.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$88,311.70	\$114,625.26
Walworth County	\$88,311.70	\$114,625.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Walworth County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/5
# of Singlefamily Units	0	1/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/2	0/3	1/5	100.00
# Owner Households	0	0	0	1/2	0/3	1/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDHMG814 1 JEFFERSON CO HMGP

Activity Title: JEFFERSON CO. HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON CO

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,994,000.00
Total Budget	\$0.00	\$1,994,000.00
Total Obligated	\$10,041.00	\$1,939,474.92
Total Funds Drawdown	\$0.00	\$1,929,433.92
Program Funds Drawdown	\$0.00	\$1,929,433.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$357,946.00	\$1,939,474.92
JEFFERSON CO	\$357,946.00	\$1,939,474.92
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

JEFFERSON CO

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	7	7/80

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	7/80
# of Singlefamily Units	6	7/80



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	3/50	4/30	7/80	100.00
# Owner Households	0	1	1	3/50	4/30	7/80	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHMG8171 SPRING GREEN HMGP

Activity Title: SPRING GREEN HMGP MATCH

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

SPRING GREEN

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$733,403.00
Total Budget	\$0.00	\$733,403.00
Total Obligated	\$0.00	\$643,932.00
Total Funds Drawdown	\$0.00	\$643,932.00
Program Funds Drawdown	\$0.00	\$643,932.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,910.00	\$643,932.00
SPRING GREEN	\$9,910.00	\$643,932.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Fund up to 12.5% local match required for the FEMA home buyouts in flood-prone areas

Location Description:

SPRING GREEN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	4/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/6
# of Singlefamily Units	0	4/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/4	3/2	4/6	100.00
# Owner Households	0	0	0	1/4	3/2	4/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHMG819 1 JANESVILLE HMPG

Activity Title: JANESVILLE HMPG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/15/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

JANESVILLE

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$124,204.00
Total Budget	\$0.00	\$124,204.00
Total Obligated	\$0.00	\$124,204.00
Total Funds Drawdown	\$0.00	\$124,204.00
Program Funds Drawdown	\$0.00	\$124,204.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,095.00	\$124,204.00
JANESVILLE	\$17,095.00	\$124,204.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding up to 12.5% local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

CITY OF JANESVILLE

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	3/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	3/4
# of Singlefamily Units	3	3/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	1	3	2/4	1/0	3/4	100.00
# Owner Households	2	1	3	2/4	1/0	3/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: MDHMG8221 ROCK SPRINGS HMGP

Activity Title: ROCK SPRINGS HMGP MATCH

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Rock Springs, Village of

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$314,100.00
Total Budget	(\$24,000.00)	\$314,100.00
Total Obligated	\$0.00	\$314,100.00
Total Funds Drawdown	\$0.00	\$172,107.51
Program Funds Drawdown	\$0.00	\$172,107.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$314,100.00
Rock Springs, Village of	\$0.00	\$314,100.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing acquisition funds to be used as the 12.5% Local Match required under HMGP as funded by FEMA. All occupants of housing units to be acquired will have incomes at 80% or below the County Median Income limits.

Location Description:

Rock Springs, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	6/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	6/10
# of Singlefamily Units	6	6/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	1	5	6	1/5	5/5	6/10	100.00
# Owner Households	1	5	6	1/5	5/5	6/10	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
106 Maple Street	Rock Springs		Wisconsin	53961-	Match / N
208 Maple Street	Rock Springs		Wisconsin	53961-	Match / N
311 River Street	Rock Springs		Wisconsin	53961-	No Match / N
203 River Street	Rock Springs		Wisconsin	53961-	Match / N
307 1st Street	Rock Springs		Wisconsin	53961-	Match / N
305 River Street	Rock Springs		Wisconsin	53961-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHMG8281 JEFFERSON,CITY HMGP

Activity Title: JEFFERSON, CITY HMPG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON (CITY)

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$62,478.00
Total Budget	\$0.00	\$62,478.00
Total Obligated	\$0.00	\$62,478.00
Total Funds Drawdown	\$0.00	\$62,477.49
Program Funds Drawdown	\$0.00	\$62,477.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$636.99	\$62,477.49
JEFFERSON (CITY)	\$636.99	\$62,477.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% of the local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

CITY OF JEFFERSON

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/3
# of Singlefamily Units	0	1/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/3	2/0	2/3	100.00
# Owner Households	0	1	1	0/3	2/0	2/3	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
198 W Riverview Dr	Jefferson		Wisconsin	53549-1842	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHMG8291 REEDSBURG, CITY OF HMGP
Activity Title: REEDSBURG, CITY OF HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Reedsburg

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$351,881.00
Total Budget	\$0.00	\$351,881.00
Total Obligated	\$0.00	\$245,818.00
Total Funds Drawdown	\$0.00	\$245,818.00
Program Funds Drawdown	\$0.00	\$245,818.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,556.00	\$245,818.00
Reedsburg	\$2,556.00	\$245,818.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% local match required for the fema home buyouts in flood-prone areas.

Location Description:

Reedsburg, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	13	13/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/5
# of Singlefamily Units	0	13/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/3	7/2	13/5	100.00
# Owner Households	0	0	0	6/3	7/2	13/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDHMG8301 FOND DU LAC, CITY HMGP

Activity Title: FOND DU LAC, CITY HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Fond du Lac, City of

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$205,300.00
Total Budget	\$0.00	\$205,300.00
Total Obligated	\$0.00	\$170,172.00
Total Funds Drawdown	\$0.00	\$170,172.00
Program Funds Drawdown	\$0.00	\$170,172.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$170,172.00
Fond du Lac, City of	\$0.00	\$170,172.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% of the local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Fond du Lac, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	3/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/10
# of Singlefamily Units	0	3/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/8	2/2	3/10	100.00
# Owner Households	0	0	0	1/8	2/2	3/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: MDHMG8421 ELROY, CITY OF HMGP
Activity Title: ELROY, CITY OF HMGP

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 2
Projected Start Date:
 06/05/2008
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 bucket FEMA HMGP
Projected End Date:
 12/31/2010
Completed Activity Actual End Date:

Responsible Organization:
 Elroy, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$32,593.00
Total Budget	\$0.00	\$32,593.00
Total Obligated	\$0.00	\$32,593.00
Total Funds Drawdown	\$0.00	\$32,593.00
Program Funds Drawdown	\$0.00	\$32,593.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$35,593.00
Elroy, City of	\$0.00	\$35,593.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% of the local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Elroy, WI

Activity Progress Narrative:

ELROY HMGP COMPLETED. SITES HAVE BEEN RE-VEGETATED TO A NATURAL CONDITION AND COMPLY WITH WARRANTY DEED RESTRICTIONS.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	4	4/2
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	1	4/2
# of Singlefamily Units	1	4/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	1/2	3/0	4/2	100.00
# Owner Households	0	1	1	1/2	3/0	4/2	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
513 Franklin St	Elroy		Wisconsin	53929-1309	Match / Y
519 Franklin St	Elroy		Wisconsin	53929-1309	Match / Y
517 Franklin St	Elroy		Wisconsin	53929-1309	Match / Y
525 Franklin St	Elroy		Wisconsin	53929-1309	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHR705 1 VERNON CO HSG REHAB
Activity Title: VERNON CO HSG REHAB

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 1

Project Title:
 bucket hsg rehab ind prop

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2010

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 VERNON COUNTY

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	(\$55,000.00)	\$275,000.00
Total Obligated	\$12,370.00	\$164,699.00
Total Funds Drawdown	\$12,340.00	\$164,669.00
Program Funds Drawdown	\$12,340.00	\$164,669.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$44,789.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair of low- and moderate-income owner occupied housing that is the principal place of residence.

Location Description:

VERNON COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/10
# of Singlefamily Units	0	6/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	4/5	0/5	4/10	100.00
# Owner Households	0	0	0	4/5	0/5	4/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHR816 1 LA FARGE HSG REHAB

Activity Title: LA FARGE HSG REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

1

Project Title:

bucket hsg rehab ind prop

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

LA FARGE

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,350.00
Total Budget	\$0.00	\$5,350.00
Total Obligated	\$0.00	\$5,350.00
Total Funds Drawdown	\$0.00	\$5,350.00
Program Funds Drawdown	\$0.00	\$5,350.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,350.00	\$10,700.00
LA FARGE	\$5,350.00	\$10,700.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAIR OF LOW- AND MODERATE-INCOME OWNER OCCUPIED HOUSING THAT IS THE PRINCIPAL PLACE OF RESIDENCE

Location Description:

VILLAGE OF LA FARGE

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/1
# of Singlefamily Units	2	2/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	1/0	2/1	100.00
# Owner Households	0	0	0	1/1	1/0	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: MDHR8191 JANESVILLE HSG REHAB

Activity Title: JANESVILLE HOUSING REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

1

Project Title:

bucket hsg rehab ind prop

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

JANESVILLE

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$9,471.00
Total Budget	\$0.00	\$9,471.00
Total Obligated	\$0.00	\$9,471.00
Total Funds Drawdown	\$0.00	\$9,471.00
Program Funds Drawdown	\$0.00	\$9,471.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,471.00
JANESVILLE	\$0.00	\$9,471.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAIR OF LOW- AND MODERATE-INCOME OWNER OCCUPIED HOUSING THAT IS THE PRINCIPAL PLACE OF RESIDENCE.

Location Description:

CITY OF JANESVILLE

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/2
# of Singlefamily Units	1	1/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	1	0	1	1/2	0/0	1/2	100.00
# Owner Households	1	0	1	1/2	0/0	1/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDMTL8421 ELROY MIT

Activity Title: ELROY MIT

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

5

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bucket PF Mitigation L/M

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Elroy, City of

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$537,907.00
Total Budget	\$0.00	\$537,907.00
Total Obligated	\$49,616.00	\$49,616.00
Total Funds Drawdown	\$49,616.00	\$49,616.00
Program Funds Drawdown	\$49,616.00	\$49,616.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruction of sewer line to mitigate future flood disasters.

Location Description:

Elroy, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDMTU8154 LAKE DELTON MIT RAVINES

Activity Title: LAKE DELTON MIT RAVINES

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

6

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF Mitigation ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

LAKE DELTON

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$198,487.00
Total Budget	\$0.00	\$198,487.00
Total Obligated	\$2,643.00	\$198,487.00
Total Funds Drawdown	\$2,643.00	\$198,487.00
Program Funds Drawdown	\$2,643.00	\$198,487.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$195,844.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Restoration and stabilization of several drainage ravines located near West Delevan Street and Alcan Drive.

Location Description:

Lake Delton, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	5/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDMTU8311 BEAVER DAM MT
Activity Title:	BEAVER DAM MITIGATION FLOODWALL

Activity Category:
Dike/dam/stream-river bank repairs

Activity Status:
Under Way

Project Number:
6

Project Title:
bucket PF Mitigation ULN

Projected Start Date:
06/05/2008

Projected End Date:
12/31/2011

Benefit Type:
Area ()

Completed Activity Actual End Date:
10/26/2012

National Objective:
Urgent Need

Responsible Organization:
BEAVER DAM

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$176,000.00
Total Budget	\$0.00	\$176,000.00
Total Obligated	\$0.00	\$176,000.00
Total Funds Drawdown	\$0.00	\$176,000.00
Program Funds Drawdown	\$0.00	\$176,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$915.00	\$176,000.00
BEAVER DAM	\$915.00	\$176,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct floodwall to protect downtown businesses from future flooding and also suffered damages in 2008 flood event.

Location Description:

BEAVER DAM

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFL8351 DANE CO. SEWER REPAIRS

Activity Title: DANE CO. SEWER REPAIRS

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

3

Project Title:

bucket Pub Fac Low/Mod

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Dane County

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,290,000.00
Total Budget	\$0.00	\$1,290,000.00
Total Obligated	\$29,845.00	\$1,145,234.00
Total Funds Drawdown	\$29,845.00	\$1,145,234.00
Program Funds Drawdown	\$29,845.00	\$1,145,234.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$961,814.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair damage to sewer lines caused by the disaster.

Location Description:

Morrisonville, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	8725/100



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	MDPFL8531 LONE ROCK PF STORM MANAGEMENT
Activity Title:	LONE ROCK PF STORM MANAGEMENT

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket Pub Fac Low/Mod

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Lone Rock

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of slip lining in sewer systems damaged by the disaster.

Location Description:

Lone Rock, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFU8142 JEFFERSON CO. PF
Activity Title: JEFFERSON CO. REPAIR OF ERODED SWALE AND CULVERT

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON CO

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2012

N/A

To Date

\$75,000.00

Total Budget

\$0.00

\$75,000.00

Total Obligated

\$13,635.00

\$13,918.00

Total Funds Drawdown

\$0.00

\$283.00

Program Funds Drawdown

\$0.00

\$283.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Repair eroded drainage swale and flood-damaged culvert in Arbor Ridge Subdivision.

Location Description:

Fort Atkinson, WI (Jefferson County)

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFU8222 ROCK SPRINGS STREET ABAND
Activity Title: ROCK SPRINGS STREET ABAND

Activity Category:
 Construction/reconstruction of streets

Activity Status:
 Under Way

Project Number:
 4

Project Title:
 bucket PF ULN

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2011

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Rock Springs, Village of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$119,041.00
Total Budget	(\$8,059.00)	\$119,041.00
Total Obligated	(\$959.00)	\$119,041.00
Total Funds Drawdown	\$0.00	\$119,041.00
Program Funds Drawdown	\$0.00	\$119,041.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$237,870.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Street reconstruction

Location Description:

Rock Springs, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/50



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFU8223 ROCK SPRINGS PF SEWER REPAIRS
Activity Title: ROCK SPRINGS PF SEWER REPAIRS

Activity Category:
 Construction/reconstruction of water/sewer lines or systems

Activity Status:
 Under Way

Project Number:
 4

Project Title:
 bucket PF ULN

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2011

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Rock Springs, Village of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,012,019.00
Total Budget	\$15,019.00	\$1,012,019.00
Total Obligated	\$65,123.00	\$986,270.00
Total Funds Drawdown	\$32,746.00	\$953,893.00
Program Funds Drawdown	\$32,746.00	\$953,893.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$703,910.37
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to repair flood damage to sewage treatment lagoons, lift station, sanitary sewers, and streets. These repairs address health issues related to elimination of sewage bypassing and continued sewage treatment.

Location Description:

Rock Springs, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDPFU8252 PEWAUKEE ROAD CONSTRUCTION
Activity Title:	PEWAUKEE ROAD CONSTRUCTION

Activity Category:

Construction/reconstruction of streets

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Waukesha County

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$256,000.00
Total Budget	\$0.00	\$256,000.00
Total Obligated	\$0.00	\$256,000.00
Total Funds Drawdown	\$0.00	\$256,000.00
Program Funds Drawdown	\$0.00	\$256,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$256,000.00	\$256,000.00
Waukesha County	\$256,000.00	\$256,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruction of roads damaged by the 2008 disaster.

Location Description:

Pewaukee, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	1600	1600/300



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MWDADM01
Activity Title:	STATE ADMINISTRATION

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

07/01/2009

Projected End Date:

06/30/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

STATE OF WISCONSIN

Overall

	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$32,093.22	\$374,679.65
Program Funds Drawdown	\$32,093.22	\$374,679.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$220,317.53
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATIVE COSTS OF MID WEST DISASTER ASSISTANCE GRANT

Location Description:

STATE OF WISCONSIN, DEPARTMENT OF COMMERCE

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	17
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	17
Monitoring/Technical Assistance Visits	0	27
Report/Letter Issued	0	0

