

Grantee: State of Wisconsin

Grant: B-08-DF-55-0001

October 1, 2012 thru December 31, 2012 Performance Report



Grant Number:

B-08-DF-55-0001

Obligation Date:

09/11/2008

Award Date:

07/22/2009

Grantee Name:

State of Wisconsin

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Amount:

\$24,057,378.00

Grant Status:

Active

QPR Contact:

Jeanne Storm

Estimated P/RL Funds:

\$0.00

Total Budget:

\$24,057,378.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

In June and July of 2008, numerous counties in Southern Wisconsin experienced heavy rain, hail, and damaging winds that resulted in record flooding. Supercell thunderstorms and sustained rainfall of two inches per hour in some areas caused flash flooding. Recurring rains over an extended period added more water to already flooded areas causing road closures, mudslides, and washouts. High winds, rotating wall clouds, and tornadoes added to the destruction and damage. Sandbagging held back the water in some areas, but was not enough in others. Evacuations were implemented. When the rains and severe weather finally subsided, five all time river cresting records were set and many others were at or near record levels. Thirty one of Wisconsin's 72 counties were declared as Presidential disaster areas. Residents of all but one (Lafayette) of the declared counties are eligible for FEMA Individual Assistance to help with housing repair costs. Almost 41,000 households registered with FEMA. FEMA estimates indicate that the IA unmet need exceeds \$92 million. There is a significant gap between flood repair costs and the assistance that could be provided through FEMA, insurance and alternative sources. Communities in all but one (Manitowoc) of the declared counties are eligible for FEMA's Public Assistance Program. FEMA assistance can provide up to 75% of the cost of the repair of public infrastructure. The State has estimated that there is \$40 million in total unmet infrastructure needs to provide the required match for FEMA's Public Assistance Program.

Recovery Needs:

The following are some of the estimated impacts and recovery needs compiled by the Wisconsin Recovery Task Force in just the business, housing, and infrastructure categories. (The full Wisconsin Recovery Task Force Report to the Governor (Nov. 2008) is available at: <http://rtf.wi.gov/LinkClick.aspx?fileticket=Bix1qkAtVg%3d&tabid=36&mid=481>.) Economic and Business • \$400 million of crop losses with low-lying farm field hardest hit. • Significant percentage of fresh vegetable and organic farms impacted. • 38 counties designated eligible for USDA assistance by the Secretary of Agriculture in October 2008. • \$260 million in unmet business needs estimated for more than 5,200 businesses • that applied to SBA for loans. • \$7.0 million in damages to Tyson Foods in Jefferson. Forced to cut production • resulting in the loss of 200 permanent positions. • \$1.5 million in damages to Evonik Goldschmidt Corporation. Forced to cease • production for nearly a month. • 1,777 workers laid off in July due to plant closures. • 71% increase in initial claims for unemployment insurance; initial claims increased by over 31,500 from May through July 2008. • 75% decline in tourism revenues in certain disaster areas. • \$20 million lost business in Lake Delton, a popular tourist destination, after a breached embankment drained the lake (and washed away several houses). Housing • Over \$92 million unmet housing needs for the almost 41,000 households registered with FEMA. • \$12,189,774 in 1,364 claims filed with the National Flood Insurance Program. • \$36.5 million in SBA loans approved for 1,733 individuals. • Publicly financed multifamily and elderly affordable housing stock received limited flood damages. • \$46.7 million in housing assistance provided by FEMA (includes rental assistance, minimal repair grants, and replacement). • \$51 million needed to acquire 345 substantially damaged properties in 24 targeted communities. Infrastructure • \$40.0 million in total unmet infrastructure needs to provide the required state and local match for FEMA's Public Assistance Program. • 844 local, county, state and private non-profit organizations have applied for the Public Assistance Program. • WisDOT estimates \$30 million in damages to On-System Roads and Bridges. • \$20.5 million in County/Local Routes (non-federal aid roads). • \$5.6 million in claims for municipal buildings have been submitted to the Office of the Insurance Commissioner. • \$17.5 million in damages to publicly owned dams. • \$2.5 million of damages to privately owned dam structures. • \$25.0 million for municipally owned Water Supply Systems and Wastewater Treatment Plants. • \$3.3 million for DNR owned Natural Resource Facilities (State Parks, trails, and forests, wildlife management areas, marshes, boat access facilities, endangered resource areas, fishery facilities, and restoration projects)



Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$23,936,614.00
Total Budget	\$19,843,798.00	\$23,936,614.00
Total Obligated	\$2,216,587.00	\$21,805,901.43
Total Funds Drawdown	\$1,267,360.13	\$20,137,378.89
Program Funds Drawdown	\$1,267,360.13	\$20,137,378.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,105,716.88	\$19,644,459.98
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		57.84%
Overall Benefit Percentage (Actual)		62.19%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$3,608,606.70	\$0.00
Limit on Admin/Planning	\$1,202,868.90	\$510,850.91
Limit on State Admin	\$0.00	\$510,850.91

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

To date, the Department has committed \$23,942,991 (99.5%) and expended \$20,148,765 (83%) of CDBG-Disaster Recovery Midwest supplemental funding to local units of government for flood related activities. 55.6% of CDBG-DR Midwest funded activities qualify for the LMI national objective benefit. Staff continue to spend significant time on grantee monitoring as activities near completion. Two former CDBG experienced staff continue as limited term employees to assist permanent staff with project close outs and reporting for the Emergency Assistance/Disaster Recovery program.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, bucket hsg rehab ind prop	\$22,404.00	\$875,236.00	\$781,676.49
2, bucket FEMA HMGP	\$11,118.00	\$4,417,056.00	\$3,924,609.18
3, bucket Pub Fac Low/Mod	\$280,459.00	\$6,479,773.00	\$6,124,585.94
4, bucket PF ULN	\$46,012.00	\$7,481,196.00	\$5,782,964.37
5, Bucket PF Mitigation L/M	\$885,462.00	\$1,615,727.00	\$1,333,568.00
6, bucket PF Mitigation ULN	\$0.00	\$2,365,928.00	\$1,679,124.00
7, State Administration	\$21,905.13	\$708,075.00	\$510,850.91



Activities

Grantee Activity Number: MDGA7071 GAYS MILLS ADMIN

Activity Title: GAYS MILLS ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

GAYS MILLS

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

N/A

To Date

\$15,000.00

Total Budget

\$15,000.00

\$15,000.00

Total Obligated

\$0.00

\$15,000.00

Total Funds Drawdown

\$0.00

\$14,850.00

Program Funds Drawdown

\$0.00

\$14,850.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,900.00

\$14,850.00

 GAYS MILLS

\$1,900.00

\$14,850.00

Match Contributed

\$0.00

\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

GAYS MILLS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8101 ROCK CO ADMIN

Activity Title: ROCK CO ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

ROCK COUNTY

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

ROCK COUNTY

Match Contributed

Oct 1 thru Dec 31, 2012

N/A

\$14,658.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$750.00

\$750.00

\$0.00

To Date

\$14,658.00

\$14,658.00

\$13,045.90

\$13,045.90

\$13,045.90

\$0.00

\$0.00

\$13,045.90

\$13,045.90

\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

ROCK CO

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8141 JEFFERSON CO ADMIN

Activity Title: JEFFERSON CO ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

JEFFERSON CO

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,500.00
Total Budget	\$10,500.00	\$10,500.00
Total Obligated	\$0.00	\$1,788.00
Total Funds Drawdown	\$853.00	\$1,788.00
Program Funds Drawdown	\$853.00	\$1,788.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,160.00	\$1,788.00
JEFFERSON CO	\$1,160.00	\$1,788.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

JEFFERSON CO

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8161 LA FARGE ADMIN

Activity Title: LA FARGE ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

LA FARGE

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$0.00	\$6,000.00
Program Funds Drawdown	\$0.00	\$6,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$100.00	\$6,000.00
LA FARGE	\$100.00	\$6,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

LA FARGE

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8171 SPRING GREEN ADMIN

Activity Title: SPRING GREEN ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

SPRING GREEN

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total Budget	\$12,000.00	\$12,000.00
Total Obligated	\$0.00	\$12,000.00
Total Funds Drawdown	\$0.00	\$12,000.00
Program Funds Drawdown	\$0.00	\$12,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,588.00	\$12,000.00
SPRING GREEN	\$3,588.00	\$12,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

SPRING GREEN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8221 ROCK SPRINGS ADMIN

Activity Title: ROCK SPRINGS ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Rock Springs, Village of

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Oct 1 thru Dec 31, 2012

N/A

\$0.00

\$833.00

\$3,806.00

\$3,806.00

\$0.00

\$0.00

\$0.00

To Date

\$29,040.00

\$29,040.00

\$14,048.00

\$13,850.00

\$13,850.00

\$0.00

\$0.00

\$3,717.00

Match Contributed

\$0.00

\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

ROCK SPRINGS

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8231 MAUSTON ADMIN

Activity Title: MAUSTON ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Mauston, City of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$433.00	\$3,643.00
Total Funds Drawdown	\$433.00	\$3,643.00
Program Funds Drawdown	\$433.00	\$3,643.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$463.00	\$3,643.00
Mauston, City of	\$463.00	\$3,643.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

MAUSTON

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8241 SHEBOYGAN, CITY ADMIN

Activity Title: SHEBOYGAN, CITY ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

SHEBOYGAN

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,500.00
Total Budget	\$4,500.00	\$4,500.00
Total Obligated	\$0.00	\$4,500.00
Total Funds Drawdown	\$0.00	\$4,500.00
Program Funds Drawdown	\$0.00	\$4,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,500.00	\$4,500.00
SHEBOYGAN	\$4,500.00	\$4,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grantee Admin

Location Description:

City of Sheboygan

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8281 JEFFERSON, CITY ADMIN

Activity Title: JEFFERSON, CITY ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

JEFFERSON (CITY)

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total Budget	\$12,000.00	\$12,000.00
Total Obligated	\$0.00	\$1,274.58
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$637.58)	\$0.00
JEFFERSON (CITY)	(\$637.58)	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

JEFFERSON, CITY WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8301 FOND DU LAC, CITY ADMIN

Activity Title: FOND DU LAC, CITY ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Fond du Lac, City of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,000.00
Total Budget	\$3,000.00	\$3,000.00
Total Obligated	\$0.00	\$2,228.00
Total Funds Drawdown	\$760.00	\$2,228.00
Program Funds Drawdown	\$760.00	\$2,228.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,228.00	\$2,228.00
Fond du Lac, City of	\$2,228.00	\$2,228.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

FOND DU LAC

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8341 FOX POINT ADMIN

Activity Title: FOX POINT ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Fox Point

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000.00
Total Budget	\$2,000.00	\$2,000.00
Total Obligated	\$0.00	\$2,000.00
Total Funds Drawdown	\$0.00	\$2,000.00
Program Funds Drawdown	\$0.00	\$2,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,000.00	\$2,000.00
Fox Point	\$2,000.00	\$2,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

FOX POINT

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8351 DANE CO ADMIN

Activity Title: DANE CO ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Dane County

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$0.00	\$4,317.00
Total Funds Drawdown	\$0.00	\$4,317.00
Program Funds Drawdown	\$0.00	\$4,317.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,771.00	\$4,317.00
Dane County	\$1,771.00	\$4,317.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

DANE CO

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8421 ELROY ADMIN

Activity Title: ELROY ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Elroy, City of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$2,600.00	\$4,500.00
Total Funds Drawdown	\$2,600.00	\$4,500.00
Program Funds Drawdown	\$2,600.00	\$4,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,500.00	\$4,500.00
Elroy, City of	\$4,500.00	\$4,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

ELROY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8431 NESHKORO ADMIN

Activity Title: NESHKORO ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Neshkoro

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$0.00	\$6,000.00
Program Funds Drawdown	\$0.00	\$6,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,004.00	\$6,000.00
Neshkoro	\$1,004.00	\$6,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

NESHKORO

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDGA8451 WATERFORD ADMIN

Activity Title: WATERFORD ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Waterford

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$238.00	\$238.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

WATERFORD

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDGA8731 LODI ADMIN

Activity Title: LODI ADMIN

Activity Category:

Administration

Project Number:

7

Projected Start Date:

06/05/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Lodi, City of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total Budget	\$6,000.00	\$6,000.00
Total Obligated	\$0.00	\$5,996.23
Total Funds Drawdown	\$0.00	\$5,996.23
Program Funds Drawdown	\$0.00	\$5,996.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,271.23	\$5,996.23
Lodi, City of	\$5,271.23	\$5,996.23
Match Contributed	\$0.00	\$0.00

Activity Description:

GRANTEE ADMIN

Location Description:

Lodi, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MDHMG8131 WALWORTH CO. HMGP
Activity Title:	WALWORTH CO. HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Walworth County

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$128,158.00
Total Budget	\$128,158.00	\$128,158.00
Total Obligated	\$0.00	\$121,639.00
Total Funds Drawdown	\$0.00	\$111,948.26
Program Funds Drawdown	\$0.00	\$111,948.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,677.00	\$117,302.26
Walworth County	\$2,677.00	\$117,302.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Walworth County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/5
# of Singlefamily Units	0	1/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/2	0/3	1/5	100.00
# Owner Households	0	0	0	1/2	0/3	1/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDHMG814 1 JEFFERSON CO HMGP

Activity Title: JEFFERSON CO. HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON CO

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,994,000.00
Total Budget	\$1,994,000.00	\$1,994,000.00
Total Obligated	\$0.00	\$1,939,474.92
Total Funds Drawdown	\$10,041.00	\$1,939,474.92
Program Funds Drawdown	\$10,041.00	\$1,939,474.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,939,474.92
JEFFERSON CO	\$0.00	\$1,939,474.92
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

JEFFERSON CO

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	8/80

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	8/80
# of Singlefamily Units	1	8/80



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	3/50	5/30	8/80	100.00
# Owner Households	0	1	1	3/50	5/30	8/80	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
W7764 Lamp Rd	Fort Atkinson		Wisconsin	53538-9531	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHMG8161 LA FARGE HMGP

Activity Title: LAFARGE HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

LA FARGE

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$240,650.00
Total Budget	\$240,650.00	\$240,650.00
Total Obligated	\$0.00	\$236,425.00
Total Funds Drawdown	\$0.00	\$236,425.00
Program Funds Drawdown	\$0.00	\$236,425.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$500.00	\$236,425.00
LA FARGE	\$500.00	\$236,425.00
Match Contributed	\$0.00	\$0.00

Activity Description:

FUNDING FOR UP TO 12.5% LOCAL MATCH REQUIRED FOR THE FEMA HOME BUYOUTS IN FLOOD-PRONE AREAS.

Location Description:

VILLAGE OF LA FARGE

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/3
# of Singlefamily Units	0	4/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/3	2/0	5/3	100.00
# Owner Households	0	0	0	3/3	2/0	5/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDHMG8171 SPRING GREEN HMGP
Activity Title:	SPRING GREEN HMGP MATCH

Activity Category:
Acquisition - buyout of residential properties

Project Number:
2

Projected Start Date:
06/05/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
bucket FEMA HMGP

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

Responsible Organization:
SPRING GREEN

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$733,403.00
Total Budget	\$733,403.00	\$733,403.00
Total Obligated	\$1,077.00	\$645,009.00
Total Funds Drawdown	\$1,077.00	\$645,009.00
Program Funds Drawdown	\$1,077.00	\$645,009.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,077.00	\$645,009.00
SPRING GREEN	\$1,077.00	\$645,009.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Fund up to 12.5% local match required for the FEMA home buyouts in flood-prone areas

Location Description:

SPRING GREEN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/6
# of Singlefamily Units	0	4/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/4	3/2	4/6	100.00
# Owner Households	0	0	0	1/4	3/2	4/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	MDHMG8221 ROCK SPRINGS HMGP
Activity Title:	ROCK SPRINGS HMGP MATCH

Activity Category:
Acquisition - buyout of residential properties

Project Number:
2

Projected Start Date:
06/05/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
bucket FEMA HMGP

Projected End Date:
12/31/2010

Completed Activity Actual End Date:

Responsible Organization:
Rock Springs, Village of

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$314,100.00
Total Budget	\$0.00	\$314,100.00
Total Obligated	\$0.00	\$314,100.00
Total Funds Drawdown	\$0.00	\$172,107.51
Program Funds Drawdown	\$0.00	\$172,107.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$141,992.49)	\$172,107.51
Rock Springs, Village of	(\$141,992.49)	\$172,107.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing acquisition funds to be used as the 12.5% Local Match required under HMGP as funded by FEMA. All occupants of housing units to be acquired will have incomes at 80% or below the County Median Income limits.

Location Description:

Rock Springs, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/10
# of Singlefamily Units	0	6/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/5	5/5	6/10	100.00
# Owner Households	0	0	0	1/5	5/5	6/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDHMG8421 ELROY, CITY OF HMGP

Activity Title: ELROY, CITY OF HMGP

Activity Category:

Acquisition - buyout of residential properties

Project Number:

2

Projected Start Date:

06/05/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket FEMA HMGP

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Elroy, City of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$32,593.00
Total Budget	\$32,593.00	\$32,593.00
Total Obligated	\$0.00	\$32,593.00
Total Funds Drawdown	\$0.00	\$32,593.00
Program Funds Drawdown	\$0.00	\$32,593.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$3,000.00)	\$32,593.00
Elroy, City of	(\$3,000.00)	\$32,593.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funding for up to 12.5% of the local match required for the FEMA home buyouts in flood-prone areas.

Location Description:

Elroy, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/2
# of Singlefamily Units	0	4/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/2	3/0	4/2	100.00
# Owner Households	0	0	0	1/2	3/0	4/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDHR704 1 LaCrosse CO HSG REHAB
Activity Title:	La Crosse CO HOUSING REHAB

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
1

Projected Start Date:
06/05/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
bucket hsg rehab ind prop

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

Responsible Organization:
LA CROSSE COUNTY

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$120,500.00
Total Budget	\$120,500.00	\$120,500.00
Total Obligated	\$0.00	\$120,500.00
Total Funds Drawdown	\$0.00	\$120,500.00
Program Funds Drawdown	\$0.00	\$120,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,170.53	\$120,500.00
LA CROSSE COUNTY	\$30,170.53	\$120,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAIR OF LOW- AND MODERATE-INCOME OWNER OCCUPIED HOUSING THAT IS THE PRINCIPAL PLACE OF RESIDENCE

Location Description:

LA CROSSE COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/1
# of Singlefamily Units	0	5/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/1	3/0	7/1	100.00
# Owner Households	0	0	0	4/1	3/0	7/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: MDHR705 1 VERNON CO HSG REHAB

Activity Title: VERNON CO HSG REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

1

Project Title:

bucket hsg rehab ind prop

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2010

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

VERNON COUNTY

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$22,374.00	\$187,073.00
Total Funds Drawdown	\$22,404.00	\$187,073.00
Program Funds Drawdown	\$22,404.00	\$187,073.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$142,283.45	\$187,073.00
VERNON COUNTY	\$142,283.45	\$187,073.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair of low- and moderate-income owner occupied housing that is the principal place of residence.

Location Description:

VERNON COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		6/10	
# of Singlefamily Units	0		6/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	4/5	0/5	4/10	100.00
# Owner Households	0	0	0	4/5	0/5	4/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDHR8051 JUNEAU CO HSG REHAB
Activity Title:	JUNEAU CO HSG REHAB

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
1

Projected Start Date:
06/05/2008

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
bucket hsg rehab ind prop

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

Responsible Organization:
JUNEAU COUNTY

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$269,000.00
Total Budget	\$269,000.00	\$269,000.00
Total Obligated	\$0.00	\$268,317.49
Total Funds Drawdown	\$0.00	\$268,317.49
Program Funds Drawdown	\$0.00	\$268,317.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$44,469.00	\$268,317.49
JUNEAU COUNTY	\$44,469.00	\$268,317.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair of low- and moderate-income owner occupied housing that is the principal place of residence.

Location Description:

JUNEAU COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/20
# of Singlefamily Units	0	9/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	6/15	3/5	9/20	100.00
# Owner Households	0	0	0	6/15	3/5	9/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDHR816 1 LA FARGE HSG REHAB

Activity Title: LA FARGE HSG REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

1

Project Title:

bucket hsg rehab ind prop

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2011

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

LA FARGE

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,350.00
Total Budget	\$5,350.00	\$5,350.00
Total Obligated	\$0.00	\$5,350.00
Total Funds Drawdown	\$0.00	\$5,350.00
Program Funds Drawdown	\$0.00	\$5,350.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$5,350.00)	\$5,350.00
LA FARGE	(\$5,350.00)	\$5,350.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAIR OF LOW- AND MODERATE-INCOME OWNER OCCUPIED HOUSING THAT IS THE PRINCIPAL PLACE OF RESIDENCE

Location Description:

VILLAGE OF LA FARGE

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	1/0	2/1	100.00
# Owner Households	0	0	0	1/1	1/0	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDMTL8232 MAUSTON MIT. DETENTION BASIN
Activity Title: MAUSTON MIT. DETENTION BASIN

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 5

Project Title:
 Bucket PF Mitigation L/M

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2011

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Mauston

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$713,500.00
Total Budget	\$0.00	\$713,500.00
Total Obligated	\$398,133.00	\$449,345.00
Total Funds Drawdown	\$398,133.00	\$487,303.00
Program Funds Drawdown	\$398,133.00	\$487,303.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$449,345.00	\$449,345.00
Mauston	\$449,345.00	\$449,345.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a stormwater detention pond in an area described as Area E (an LMI project area).

Location Description:

Mauston, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public Improvement	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/50



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDMTL8421 ELROY MIT

Activity Title: ELROY MIT

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

5

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bucket PF Mitigation L/M

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Elroy, City of

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 Elroy, City of

Match Contributed

Oct 1 thru Dec 31, 2012

N/A

\$537,907.00

\$487,329.00

\$487,329.00

\$487,329.00

\$0.00

\$0.00

\$536,945.00

\$536,945.00

\$0.00

To Date

\$537,907.00

\$537,907.00

\$536,945.00

\$536,945.00

\$536,945.00

\$0.00

\$0.00

\$536,945.00

\$536,945.00

\$0.00

Activity Description:

Reconstruction of sewer line to mitigate future flood disasters.

Location Description:

Elroy, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDMTU8151 LAKE DELTON REHAB/RECONST
Activity Title: LAKE DELTON PUBLIC INFRASTRUCTURE MITIGATION

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 6

Project Title:
 bucket PF Mitigation ULN

Projected Start Date:
 05/08/2008

Projected End Date:
 12/31/2010

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 LAKE DELTON

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$302,260.00
Total Budget	\$302,260.00	\$302,260.00
Total Obligated	\$0.00	\$302,260.00
Total Funds Drawdown	\$0.00	\$302,260.00
Program Funds Drawdown	\$0.00	\$302,260.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$54,110.00)	\$302,260.00
LAKE DELTON	(\$54,110.00)	\$302,260.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reimbursement for restoration/repair of dam damaged by the disaster.

Location Description:

LAKE DELTON

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public Improvement	0	500/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0



# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDMTU8154 LAKE DELTON MIT RAVINES

Activity Title: LAKE DELTON MIT RAVINES

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

6

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF Mitigation ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

LAKE DELTON

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$198,487.00
Total Budget	\$198,487.00	\$198,487.00
Total Obligated	\$0.00	\$198,487.00
Total Funds Drawdown	\$0.00	\$198,487.00
Program Funds Drawdown	\$0.00	\$198,487.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,643.00	\$198,487.00
LAKE DELTON	\$2,643.00	\$198,487.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Restoration and stabilization of several drainage ravines located near West Delevan Street and Alcan Drive.

Location Description:

Lake Delton, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	5/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MDMTU8171 SPRING GREEN DRAINAGE
Activity Title:	SPRING GREEN DRAINAGE SWALE/RUN OFF SYSTEM

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

6

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF Mitigation ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

SPRING GREEN

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

N/A

To Date

\$730,976.00

Total Budget

\$0.00

\$730,976.00

Total Obligated

\$0.00

\$730,976.00

Total Funds Drawdown

\$0.00

\$730,976.00

Program Funds Drawdown

\$0.00

\$730,976.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$544,854.00

\$730,976.00

SPRING GREEN

\$544,854.00

\$730,976.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Fund up to 25% of Local Match required by US-EDA grant to install drainage swale to contain and direct storm water runoff.

Location Description:

SPRING GREEN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MDMTU8252 WAUKESHA CO MIT RIVER STABLIZATION
Activity Title:	WAUKESHA CO MIT RIVER STABLIZATION

Activity Category:
Dike/dam/stream-river bank repairs

Project Number:
6

Projected Start Date:
06/08/2008

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
bucket PF Mitigation ULN

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

Responsible Organization:
Waukesha County

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$230,000.00
Total Budget	\$230,000.00	\$230,000.00
Total Obligated	\$0.00	\$157,583.00
Total Funds Drawdown	\$0.00	\$157,583.00
Program Funds Drawdown	\$0.00	\$157,583.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$157,583.00	\$157,583.00
Waukesha County	\$157,583.00	\$157,583.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Repair/stablization to Fox River stream banks damaged by disaster.

Location Description:
WAUKESHA CO

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures found.

Beneficiaries Performance Measures
No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDMTU8341 FOX POINT MIT STORM OUTFALL RIPRAP

Activity Title: FOX POINT MIT STORM OUTFALL RIPRAP

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

6

Project Title:

bucket PF Mitigation ULN

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2010

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Fox Point

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

To Date

N/A

\$73,000.00

Total Budget

\$73,000.00

\$73,000.00

Total Obligated

\$0.00

\$73,000.00

Total Funds Drawdown

\$0.00

\$73,000.00

Program Funds Drawdown

\$0.00

\$73,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$73,000.00

\$73,000.00

Fox Point

\$73,000.00

\$73,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Install storm grate on a storm outfall and riprap lining on a ravine, used as a drainage channel damaged by the disaster.

Location Description:

Fox Point, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	550/50



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDMTU8621 HUSTISFORD MIT
Activity Title: HUSTISFORD DAM AND EMBANKMENT REPAIRS

Activity Category:
 Dike/dam/stream-river bank repairs

Activity Status:
 Under Way

Project Number:
 6

Project Title:
 bucket PF Mitigation ULN

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2010

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Hustisford

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$51,584.00
Total Budget	\$51,584.00	\$51,584.00
Total Obligated	\$0.00	\$40,818.00
Total Funds Drawdown	\$0.00	\$40,818.00
Program Funds Drawdown	\$0.00	\$40,818.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$36,273.00	\$40,818.00
Hustisford	\$36,273.00	\$40,818.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair flood damaged dam that is critically important to public healthy and safety electrical transformer, wastewater treatment facility are located in the flood shadow.

Location Description:

Hustisford, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFL707 4 GAYS MILLS FIRE STA

Activity Title: GAYS MILLS FIRE STATION/EMS

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

3

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket Pub Fac Low/Mod

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

GAYS MILLS

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$393,250.00
Total Budget	\$393,250.00	\$393,250.00
Total Obligated	\$0.00	\$393,250.00
Total Funds Drawdown	\$0.00	\$393,250.00
Program Funds Drawdown	\$0.00	\$393,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$282,950.00	\$393,250.00
GAYS MILLS	\$282,950.00	\$393,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct facility for fire station and EMS.

Location Description:

GAYS MILLS

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFL8131 WALWORTH CO PF ROAD REPAIRS
Activity Title: WALWORTH CO PF ROAD REPAIRS

Activity Category:

Construction/reconstruction of streets

Project Number:

3

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket Pub Fac Low/Mod

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Walworth County

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$262,000.00
Total Budget	\$262,000.00	\$262,000.00
Total Obligated	\$0.00	\$216,120.00
Total Funds Drawdown	\$0.00	\$216,120.00
Program Funds Drawdown	\$0.00	\$216,120.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$216,120.00	\$216,120.00
Walworth County	\$216,120.00	\$216,120.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair of roads damaged by the disaster.

Location Description:

WALWORTH COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFL8211 BELOIT, CITY TRANSFORMERS
Activity Title: BELOIT, CITY PF TRANSFORMERS

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Under Way

Project Number:
 3

Project Title:
 bucket Pub Fac Low/Mod

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2011

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 BELOIT

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$45,000.00
Total Budget	\$45,000.00	\$45,000.00
Total Obligated	\$45,000.00	\$45,000.00
Total Funds Drawdown	\$45,000.00	\$45,000.00
Program Funds Drawdown	\$45,000.00	\$45,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,000.00	\$45,000.00
BELOIT	\$45,000.00	\$45,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assit in raising the electrical transformers for the City's main lift station which pumps 70% of the City's wastewater this is an LMI community

Location Description:

Beloit, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFL8241 SHEBOYGAN SEWER LINES

Activity Title: SHEBOYGAN SEWER LINES

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

3

Project Title:

bucket Pub Fac Low/Mod

Projected Start Date:

06/05/2008

Projected End Date:

12/31/2010

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

SHEBOYGAN

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$397,500.00
Total Budget	\$397,500.00	\$397,500.00
Total Obligated	\$0.00	\$397,500.00
Total Funds Drawdown	\$0.00	\$397,500.00
Program Funds Drawdown	\$0.00	\$397,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$24,832.95)	\$397,500.00
SHEBOYGAN	(\$24,832.95)	\$397,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Public facilities: Urgent local need of sewer reconstruction for future flood mitigation purposes.

Location Description:

Sheboygan, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	1140/800



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFL8431 NESHKORO SEWER CONSTRUCTION
Activity Title: NESHKORO SEWER CONSTRUCTION

Activity Category:
 Construction/reconstruction of water/sewer lines or systems

Activity Status:
 Under Way

Project Number:
 3

Project Title:
 bucket Pub Fac Low/Mod

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2010

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 Neshkoro

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$194,000.00
Total Budget	\$194,000.00	\$194,000.00
Total Obligated	\$0.00	\$194,000.00
Total Funds Drawdown	\$0.00	\$194,000.00
Program Funds Drawdown	\$0.00	\$194,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,776.00	\$194,000.00
Neshkoro	\$13,776.00	\$194,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Reconstruction storm sewer lines damaged by disaster.

Location Description:
 Neshkoro, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	1280/50



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MDPFL8531 LONE ROCK PF STORM MANAGEMENT
Activity Title:	LONE ROCK PF STORM MANAGEMENT

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

bucket Pub Fac Low/Mod

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Lone Rock

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$400,000.00	\$400,000.00
Total Obligated	\$235,459.00	\$235,459.00
Total Funds Drawdown	\$235,459.00	\$235,459.00
Program Funds Drawdown	\$235,459.00	\$235,459.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$235,459.00	\$235,459.00
Lone Rock	\$235,459.00	\$235,459.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of slip lining in sewer systems damaged by the disaster.

Location Description:

Lone Rock, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFU8142 JEFFERSON CO. PF
Activity Title: JEFFERSON CO. REPAIR OF ERODED SWALE AND CULVERT

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON CO

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

N/A

To Date

\$75,000.00

Total Budget

\$75,000.00

\$75,000.00

Total Obligated

\$0.00

\$13,918.00

Total Funds Drawdown

\$13,635.00

\$13,918.00

Program Funds Drawdown

\$13,635.00

\$13,918.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$13,918.00

\$13,918.00

JEFFERSON CO

\$13,918.00

\$13,918.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Repair eroded drainage swale and flood-damaged culvert in Arbor Ridge Subdivision.

Location Description:

Fort Atkinson, WI (Jefferson County)

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFU815 1 LAKE DELTON WW TREAT PLANT
Activity Title: LAKE DELTON WW TREAT PLANT

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

4

Projected Start Date:

05/08/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/13/2010

Completed Activity Actual End Date:

Responsible Organization:

LAKE DELTON

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$179,930.00
Total Budget	\$179,930.00	\$179,930.00
Total Obligated	\$0.00	\$179,930.00
Total Funds Drawdown	\$0.00	\$179,930.00
Program Funds Drawdown	\$0.00	\$179,930.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$54,110.00	\$179,930.00
LAKE DELTON	\$54,110.00	\$179,930.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of the Wastewater Treatment Plan damaged by the flood event, including replacement of the Outfall Pipe with 160 feet of ball and socket joint pipe into the Wisconsin River and armored with riprap.

Location Description:

LAKE DELTON

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MDPFU8193 JANESVILLE/AFTON ROAD REPAIRS
Activity Title:	JANESVILLE/AFTON ROAD REPAIRS

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
4

Project Title:
bucket PF ULN

Projected Start Date:
06/05/2008

Projected End Date:
12/31/2010

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
JANESVILLE

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$66,536.00
Total Budget	\$0.00	\$66,536.00
Total Obligated	\$0.00	\$66,536.00
Total Funds Drawdown	\$0.00	\$66,536.00
Program Funds Drawdown	\$0.00	\$66,536.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$66,536.00	\$66,536.00
JANESVILLE	\$66,536.00	\$66,536.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Repair to roads damaged by the disaster.

Location Description:
Afton, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public Improvement	0	1258/100



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFU8222 ROCK SPRINGS STREET ABAND
Activity Title: ROCK SPRINGS STREET ABAND

Activity Category:

Construction/reconstruction of streets

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Rock Springs, Village of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$119,041.00
Total Budget	\$0.00	\$119,041.00
Total Obligated	\$0.00	\$119,041.00
Total Funds Drawdown	\$0.00	\$119,041.00
Program Funds Drawdown	\$0.00	\$119,041.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$118,829.28)	\$119,041.00
Rock Springs, Village of	(\$118,829.28)	\$119,041.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Street reconstruction

Location Description:

Rock Springs, WI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/50



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFU8223 ROCK SPRINGS PF SEWER REPAIRS
Activity Title: ROCK SPRINGS PF SEWER REPAIRS

Activity Category:
 Construction/reconstruction of water/sewer lines or systems

Activity Status:
 Under Way

Project Number:
 4

Project Title:
 bucket PF ULN

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2011

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Rock Springs, Village of

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,012,019.00
Total Budget	\$0.00	\$1,012,019.00
Total Obligated	\$761.00	\$987,031.00
Total Funds Drawdown	\$32,377.00	\$986,270.00
Program Funds Drawdown	\$32,377.00	\$986,270.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$703,910.37
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to repair flood damage to sewage treatment lagoons, lift station, sanitary sewers, and streets. These repairs address health issues related to elimination of sewage bypassing and continued sewage treatment.

Location Description:

Rock Springs, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MDPFU8231 Mauston, City of
Activity Title:	Mauston Culvert and Ditch Restoration

Activity Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
4

Project Title:
bucket PF ULN

Projected Start Date:
06/05/2008

Projected End Date:
12/31/2010

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
Mauston, City of

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$143,929.00
Total Budget	\$0.00	\$143,929.00
Total Obligated	\$0.00	\$142,903.00
Total Funds Drawdown	\$0.00	\$142,903.00
Program Funds Drawdown	\$0.00	\$142,903.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,671.00	\$142,903.00
Mauston, City of	\$4,671.00	\$142,903.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Replace the Townline Culvert and to make storm water ditch improvement.

Location Description:
City of Mauston

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	1600/60



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFU8251 WAUKESHA CO. MUKWONAGO PF REPAIRS

Activity Title: WAUKESHA CO. MUKWONAGO PF REPAIRS

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Waukesha County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

N/A

To Date

\$500,000.00

Total Budget

\$500,000.00

\$500,000.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$380,643.00)

\$0.00

Waukesha County

(\$380,643.00)

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds to improve drainage at pump station and Summit Lake, road reconstruction. Funds to repair senior center damaged by the flood.

Location Description:

Waukesha, Wi

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFU8253 WAUKESHA CO SUMMIT LAKE
OUTLET

Activity Title: WAUKESHA CO SUMMIT LAKE OUTLET

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Waukesha County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

N/A

To Date

\$500,000.00

Total Budget

\$500,000.00

\$500,000.00

Total Obligated

\$0.00

\$499,575.00

Total Funds Drawdown

\$0.00

\$499,575.00

Program Funds Drawdown

\$0.00

\$499,575.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$499,575.00

\$499,575.00

Waukesha County

\$499,575.00

\$499,575.00

Match Contributed

\$0.00

\$0.00

Activity Description:

CONSTRUCTION OF DRAGINAGE PUBLIC FACILITY TO MITIGATE FUTURE FLOODING.

Location Description:

WAUKSHEA COUNTY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MDPFU8254 WAUKESHA CO. POND VIEW STORM MANAGEMENT
Activity Title:	WAUKESHA CO. POND VIEW STORM MANAGEMENT

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Waukesha County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2012

N/A

To Date

\$18,979.00

Total Budget

\$18,979.00

\$18,979.00

Total Obligated

\$0.00

\$18,979.00

Total Funds Drawdown

\$0.00

\$18,979.00

Program Funds Drawdown

\$0.00

\$18,979.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$18,979.00

\$18,979.00

Waukesha County

\$18,979.00

\$18,979.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Repair to stormwater management system damaged by the disaster.

Location Description:

Waukesha, Co.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFU8281 JEFFERSON (CITY) PF
Activity Title: JEFFERSON (CITY) PF WASTERWATER PLANT

Activity Category:
 Construction/reconstruction of water/sewer lines or systems

Activity Status:
 Under Way

Project Number:
 4

Project Title:
 bucket PF ULN

Projected Start Date:
 06/05/2008

Projected End Date:
 12/31/2012

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 JEFFERSON (CITY)

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$617,300.00
Total Budget	\$617,300.00	\$617,300.00
Total Obligated	\$0.00	\$579,244.01
Total Funds Drawdown	\$0.00	\$579,244.01
Program Funds Drawdown	\$0.00	\$579,244.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$78,590.00	\$579,244.01
JEFFERSON (CITY)	\$78,590.00	\$579,244.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate the wastewater treatment plant damaged by the flooding event & protect it from future flooding by raising the perimeter flood dike and modifying the effluent pumping station.

Location Description:

CITY OF JEFFERSON

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MDPFU8451 WATERFORD PUMP STATION

Activity Title: WATERFORD PUMP STATION

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Waterford

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Oct 1 thru Dec 31, 2012

N/A

\$1,102,200.00

\$1,022,350.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$1,102,200.00

\$1,102,200.00

\$1,057,424.00

\$35,074.00

\$35,074.00

\$0.00

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Reconstruction of town's pump station that was damaged by the disaster.

Location Description:

Waterford, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MDPFU8731 LODI ROAD REPAIRS

Activity Title: LODI ROAD REPAIRS

Activity Category:

Construction/reconstruction of streets

Project Number:

4

Projected Start Date:

06/05/2008

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

bucket PF ULN

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Lodi, City of

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$444,000.00
Total Budget	\$444,000.00	\$444,000.00
Total Obligated	\$0.00	\$442,938.00
Total Funds Drawdown	\$0.00	\$442,938.00
Program Funds Drawdown	\$0.00	\$442,938.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$73,844.00	\$442,938.00
Lodi, City of	\$73,844.00	\$442,938.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Repair damages to roads caused by the floods of 2008. This activity meets a need essential for public health and/or safety.

Location Description:

Lodi, WI

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Wisconsin	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MWDADM01
Activity Title:	STATE ADMINISTRATION

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

7

Project Title:

State Administration

Projected Start Date:

07/01/2009

Projected End Date:

06/30/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

STATE OF WISCONSIN

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$13,453.13	\$388,132.78
Program Funds Drawdown	\$13,453.13	\$388,132.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$180,528.97	\$400,846.50
STATE OF WISCONSIN	\$180,528.97	\$400,846.50
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATIVE COSTS OF MID WEST DISASTER ASSISTANCE GRANT

Location Description:

STATE OF WISCONSIN, DEPARTMENT OF COMMERCE

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	17
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	0	17
Monitoring/Technical Assistance Visits	1	32
Report/Letter Issued	0	0