

## Material Inventory By Room - Asbestos

Export to Excel

Home

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER****Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
01 - Air Lab	Drywall/Joint Compound	MDWC	160 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	450 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	86 LF	Non-ACM	No	Good	
02 - Pump Room	Drywall/Joint Compound	MDWC	160 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	84 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	40 LF	Non-ACM	No	Good	
03 - Elevator Closet		NSM	0	Non-ACM	No	Good	
04 - Phone Room		NSM	0	Non-ACM	No	Good	
05 - Mail Room	2' x 4' Ceiling Tile (Craters)	MSCT-1	216 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	60 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER****Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
06 - Loading Dock	2" x 4" Ceiling Tile (Drywall Panels)	MSCT-2	150 SF	Non-ACM	Yes	Good	Batt insulation above panels
07 - Gas Storage	2" x 4" Ceiling Tile (Drywall Panels)	MSCT-2	150 SF	Non-ACM	Yes	Good	Batt insulation above panels
08 - Cooler		INA	0	Non-ACM	No	Good	
09 - Office	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
10 - Computer-16	2' x 4' Ceiling Tile (Craters)	MSCT-1	216 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	60 LF	Non-ACM	No	Good	
100 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	

	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
101 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
102 - Phone Room-130	Drywall/Joint Compound	MDWC	340 SF	Non-ACM	No	Good	
103 - Lunch Room	Drywall/Joint Compound	MDWC	1550 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	880 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	155 LF	Non-ACM	No	Good	
104 - Office	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	140 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
105 - File Room	Drywall/Joint Compound	MDWC	460 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	112 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	46 LF	Non-ACM	No	Good	
106 - Office	Drywall/Joint Compound	MDWC	400 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	96 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	40 LF	Non-ACM	No	Good	
107 - Office-135	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	

	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
108 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**  
**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
109 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
11 - Elevator		NSM	0	Non-ACM	No	Good	
110 - Main Work Area	Drywall/Joint Compound	MDWC	3000 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	5600 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	300 LF	Non-ACM	No	Good	
111 - Lockers	Drywall/Joint Compound	MDWC	280 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**  
**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 4' Ceiling Tile (Craters)	MSCT-1	80 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	28 LF	Non-ACM	No	Good	
112 - Room-131	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
113 - Room-126	Carpet Mastic (Tan)	MCM	144 SF	Non-ACM	No	Good	
	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	

	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
114 - Women's	Ceramic Tile Mastic	MCTM	825 SF	Assumed ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
115 - Bathroom	Ceramic Tile Mastic	MCTM	320 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	48 SF	Non-ACM	No	Good	
116 - Men's	Ceramic Tile Mastic	MCTM	825 SF	Assumed ACM	No	Good	
117 - Janitors	Ceramic Tile Mastic	MCTM	40 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	250 SF	Non-ACM	No	Good	
118 - Closet	Ceramic Tile Mastic	MCTM	24 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	224 SF	Non-ACM	No	Good	
119 - Room-139	1' x 1' Ceiling Tile	MCT-1	450 SF	Non-ACM	Yes	Good	
	Drywall/Joint Compound	MDWC	880 SF	Non-ACM	No	Good	
	9" x 9" Floor Tile (Grey) and Mastic (Black)	MF9Y	450 SF	ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
12 - Water Lab	2' x 4' Ceiling Tile (Craters)	MSCT-1	950 SF	Non-ACM	Yes	Good	
	Labtops	MTL	750 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	130 LF	Non-ACM	No	Good	
120 - Rooms 140-141	Carpet Mastic (Tan)	MCM	1800 SF	Non-ACM	No	Good	
	1' x 1' Ceiling Tile	MCT-1	450 SF	Non-ACM	Yes	Good	
	Drywall/Joint Compound	MDWC	180 SF	Non-ACM	No	Good	
	9" x 9" Floor Tile (Grey) and Mastic (Black)	MF9Y	1800 SF	ACM	No	Good	
121 - Lobby	Drywall/Joint Compound	MDWC	60 SF	Non-ACM	No	Good	Above doors

	Quarry Tile Mastic	MQTM	2400 SF	Assumed ACM	No	Good	
122 - Entrance (East)	Drywall/Joint Compound	MDWC	35 SF	Non-ACM	No	Good	Above doors

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	Quarry Tile Mastic	MQTM	150 SF	Assumed ACM	No	Good	
123 - Entrance (West)	Drywall/Joint Compound	MDWC	80 SF	Non-ACM	No	Good	Above doors
	Quarry Tile Mastic	MQTM	400 SF	Assumed ACM	No	Good	
124 - Office Entrance	Drywall/Joint Compound	MDWC	160 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Holes)	MSCT-4	48 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	16 LF	Non-ACM	No	Good	
125 - Office	Drywall/Joint Compound	MDWC	1060 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	630 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	106 LF	Non-ACM	No	Good	
126 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
127 - Hallway	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	112 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	56 LF	Non-ACM	No	Good	
128 - Office-108	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	140 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	

129 - Office Area	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	192 SF	Non-ACM	Yes	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	4" Wallbase and Mastic (Brown)	MV4	56 LF	Non-ACM	No	Good	
13 - Storage	2' x 4' Ceiling Tile (Craters)	MSCT-1	160 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	50 LF	Non-ACM	No	Good	
130 - Office-115	Drywall/Joint Compound	MDWC	400 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	100 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	40 LF	Non-ACM	No	Good	
131 - Office-114	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
132 - Office-113	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 2' Ceiling Tile (Rough)	MSCT-3	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
133 - Office-112	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	192 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	56 LF	Non-ACM	No	Good	
134 - Office-110	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	120 SF	Non-ACM	Yes	Good	

	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
135 - Office-107	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
136 - Break Area	Drywall/Joint Compound	MDWC	400 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	160 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	40 LF	Non-ACM	No	Good	
137 - Stairwell	12" x 12" Floor Tile (Brown)	MF12N	90 SF	ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	34 LF	Non-ACM	No	Good	
138 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
139 - Office Area-119	Drywall/Joint Compound	MDWC	1800 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 4' Ceiling Tile (Holes)	MSCT-4	900 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	180 LF	Non-ACM	No	Good	
14 - Air Lab	2' x 4' Ceiling Tile (Craters)	MSCT-1	950 SF	Non-ACM	Yes	Good	
	Laptops	MTL	450 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	126 LF	Non-ACM	No	Good	
140 - Office	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 2' Ceiling Tile (Rough)	MSCT-3	144 SF	Non-ACM	Yes	Good	

	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
15 - Hallway	2' x 4' Ceiling Tile (Craters)	MSCT-1	460 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	160 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
16 - Stairs	4" Wallbase and Mastic (Brown)	MV4	60 LF	Non-ACM	No	Good	
17 - Electronics Room	2' x 4' Ceiling Tile (Craters)	MSCT-1	264 SF	Non-ACM	Yes	Good	
	Laptops	MTL	60 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	68 LF	Non-ACM	No	Good	
18 - Air-7	2' x 4' Ceiling Tile (Craters)	MSCT-1	70 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	34 LF	Non-ACM	No	Good	
19 - Office-10	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	Laptops	MTL	54 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
20 - Electric Lab	2' x 4' Ceiling Tile (Craters)	MSCT-1	560 SF	Non-ACM	Yes	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	Laptops	MTL	280 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	96 LF	Non-ACM	No	Good	
200 - Office	Drywall/Joint Compound	MDWC	520 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	168 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	52 LF	Non-ACM	No	Good	
201 - Storage	Drywall/Joint Compound	MDWC	260 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	80 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	26 LF	Non-ACM	No	Good	



202 - Office	Drywall/Joint Compound	MDWC	600 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	224 SF	Non-ACM	Yes	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	4" Wallbase and Mastic (Brown)	MV4	60 LF	Non-ACM	No	Good	
203 - Office-204	Drywall/Joint Compound	MDWC	600 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	224 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	60 LF	Non-ACM	No	Good	
204 - Office	Drywall/Joint Compound	MDWC	500 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	136 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	50 LF	Non-ACM	No	Good	
205 - Office-205	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
206 - Office-206	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
207 - Office-207	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
208 - Office-208	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile						

	(Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
209 - Conference Room-209	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 4' Ceiling Tile (Craters)	MSCT-1	192 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	56 LF	Non-ACM	No	Good	
21 - Shop	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
210 - Office-210	Drywall/Joint Compound	MDWC	520 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	168 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	52 LF	Non-ACM	No	Good	
211 - Conference Room-211	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	192 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	56 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
212 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
213 - Office	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	120 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
214 - Office-214	Drywall/Joint Compound	MDWC	360 SF	Non-ACM	No	Good	

	2' x 4' Ceiling Tile (Craters)	MSCT-1	80 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	36 LF	Non-ACM	No	Good	
215 - Office Area	Drywall/Joint Compound	MDWC	1000 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	2' x 4' Ceiling Tile (Craters)	MSCT-1	720 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	100 LF	Non-ACM	No	Good	
216 - Office Area	Drywall/Joint Compound	MDWC	2400 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	4400 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	240 LF	Non-ACM	No	Good	
217 - Stairwell	12" x 12" Floor Tile (Brown)	MF12N	32 SF	ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	15 LF	Non-ACM	No	Good	
218 - Women's	Ceramic Tile Mastic	MCTM	560 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
219 - Copy Room-217	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	Plaster	SP1	144 SF	Non-ACM	Yes	Good	Damaged South Wall
22 - Storage	2' x 4' Ceiling Tile (Craters)	MSCT-1	96 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	44 LF	Non-ACM	No	Good	
220 - Library	Drywall/Joint Compound	MDWC	90 SF	Non-ACM	No	Good	
	Plaster	SP1	400 SF	Non-ACM	Yes	Good	
221 - Mail Room	Drywall/Joint Compound	MDWC	530 SF	Non-ACM	No	Good	
	Plaster	SP1	144 SF	Non-ACM	No	Good	North Wall
222 -	1' x 1' Ceiling Tile	MCT-1	96 SF	Non-ACM	Yes	Good	

Hallway							
	Drywall/Joint Compound	MDWC	560 SF	Non-ACM	No	Good	
223 - Men's	Ceramic Tile Mastic	MCTM	560 SF	Assumed ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	Drywall/Joint Compound	MDWC	440 SF	Non-ACM	No	Good	
224 - Office-224	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
225 - Office-225	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
226 - Office-226	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
227 - Closet		NSM	0	Non-ACM	No	Good	
228 - Janitors	Ceramic Tile Mastic	MCTM	48 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	24 SF	Non-ACM	No	Good	
229 - Office Area	Drywall/Joint Compound	MDWC	3200 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	6300 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	320 LF	Non-ACM	No	Good	
23 -							

Elevator Room		NSM	0	Non-ACM	No	Good	
230 - Office-230	Drywall/Joint Compound	MDWC	520 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	144 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	52 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
231 - Office-231	Drywall/Joint Compound	MDWC	600 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	200 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	60 LF	Non-ACM	No	Good	
232 - Stairwell	12" x 12" Floor Tile (Brown)	MF12N	40 SF	ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	15 LF	Non-ACM	No	Good	
233 - Office	Drywall/Joint Compound	MDWC	400 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	100 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	40 LF	Non-ACM	No	Good	
234 - Office	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	128 SF	Non-ACM	Yes	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
235 - Office	Drywall/Joint Compound	MDWC	480 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	128 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	48 LF	Non-ACM	No	Good	
236 - Office	Drywall/Joint Compound	MDWC	380 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	90 SF	Non-ACM	Yes	Good	

	4" Wallbase and Mastic (Brown)	MV4	38 LF	Non-ACM	No	Good	
237 - Office-228	Drywall/Joint Compound	MDWC	380 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	90 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	38 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**  
**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
238 - Office-227	Drywall/Joint Compound	MDWC	340 SF	Non-ACM	No	Good	
	2' x 4' Ceiling Tile (Craters)	MSCT-1	70 SF	Non-ACM	Yes	Good	
	4" Wallbase and Mastic (Brown)	MV4	34 LF	Non-ACM	No	Good	
24 - Bathroom	Ceramic Tile Mastic	MCTM	360 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	72 SF	Non-ACM	No	Good	Ceiling
25 - Bathroom	Ceramic Tile Mastic	MCTM	360 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	72 SF	Non-ACM	No	Good	Ceiling
26 - Biology	2' x 4' Ceiling Tile (Craters)	MSCT-1	560 SF	Non-ACM	Yes	Good	
	Laptops	MTL	210 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	96 LF	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**  
**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
27 - Storgae		NSM	0	Non-ACM	No	Good	
28 - Locker Room	Ceramic Tile Mastic	MCTM	840 SF	Assumed ACM	No	Good	
	Drywall/Joint Compound	MDWC	220 SF	Non-ACM	No	Good	
	2" x 4" Ceiling Tile (Drywall Panels)	MSCT-2	450 SF	Non-ACM	Yes	Good	
29 - Storage	Laptops	MTL	75 SF	Non-ACM	No	Good	
30 - Stairs	12" x 12" Floor Tile (Brown)	MF12N	56 SF	ACM	No	Good	
	12" x 12" Floor Tile						

	(Grey) and Mastic (Black)	MF12Y	45 SF	Non-ACM	No	Good	
	4" Wallbase and Mastic (Brown)	MV4	30 LF	Non-ACM	No	Good	
300 - Stairs	12" x 12" Floor Tile (Brown)	MF12N	70 SF	ACM	No	Good	
301 - Air Handling Room		NSM	0	Non-ACM	No	Good	

**A: NATURAL RESOURCES - I: SOUTHEASTERN REGION HDQRTS - B: 04221 - OFFICE - SERVICE CENTER**

**Inspection Date: 10/24/2006 Data Entry Complete: 11/6/2006 Last Revision Date: 11/6/2006**

Room	Material Desc.	Material Code	Quantity	ACM (ACM/Non-ACM/Assumed ACM)	Friable (Y/N)	Material Condition	Comments
302 - Chiller Room	Drywall/Joint Compound	MDWC	300 SF	Non-ACM	No	Good	
303 - Furnace Room	Drywall/Joint Compound	MDWC	300 SF	Non-ACM	No	Good	
	Exhaust Breeching	TXB	32 SF	Non-ACM	No	Good	24" Diameter
Attic - Attic North	Drywall/Joint Compound	MDWC	380 SF	Non-ACM	No	Good	
	12" x 12" Floor Tile (Brown)	MF12N	48 SF	ACM	No	Good	
Attic South - Attic South		NSM	0	Non-ACM	No	Good	